

Telephone No. 162
 Telegrams "Kerridge, Shaw Cambridge"

Sturton Street
 Cambridge, Michaelmas 1906

Trustees of Meldreth Wesleyan Chapel, Meldreth, Cambs

Dr. to Kerridge & Shaw, Builders and Contractors

	£.	s.	d.
To account of work done in sundry alterations, additions and renovations to the Wesleyan Chapel, Meldreth, Cambs			
To providing and fixing no.4 new windows with glazing and complete as per estimate	24	-	-
Extra over estimate for red brick jambs, arches and cills			
52 feet run brick jamb in cement			
22 feet run brick arch in cement			
22 feet run brick cill and tiles to cover	4	17	4
To providing and laying wood block floor to aisle and red tile paving to porch as per estimate	4	13	-
No.1 extra only to forming mat sinking in porch and wrought iron kerb		9	6
To repairing slates, eaves, gutters and plaster work to external end walls and painting externally as per our estimate	6	5	-
To additional repairs to external plaster work to side walls found necessary			
4 bushels of sand and 2 bushels cement and labour	1	5	4
To colour washing external plasterwork, 1 bushel lime and labour		15	6
1. Carried Forward	42	5	8
To providing and fixing matched boarding to ceiling with cornice and fillets as per our estimate	13	10	-
To extra found to be necessary for fixing down old ceiling to receive boarding by reason of irregularities	1	11	11
To hacking off and replastering internal walls as per our estimate	9	-	-
To extra cost for rendering in cement back of wood dado and to plinth base, found to be necessary due to damp condition of walls			
262 yards sup(ply) rough render in cement as backing to dado and lay			
104 feet run cement finished fair face to plinth 14" girth including one arris	6	15	1
To providing and fixing pitch pine stained and varnished dado as per our estimate	5	6	4
To removing old dado and providing necessary new backings to receive new dado instead of fixing new dado to old as included in estimate, equal	"	"	"
To extra cost to forming panel in dado 106 feet run @ 4d.	1	15	4
To providing and fixing no.4 Air Inlet Ventilators no.1 ceiling extract, ditto and bricking up windows and forming no.2 slits in gables as per our estimate	3	18	-
To providing labour and material and cutting away for and fixing no.4 air bricks for ventilation under floors....			
2. Carried Forward	84	2	4
and 9x6 galv. cast iron air bricks, 1 peck cement, 2 pecks sand and labour		17	9
To providing and fixing new entrance door and frame with fasteners complete as per our estimate	4	-	-
To repairing brickwork to entrance porch & slating to eaves as per our estimate	2	10	-
To providing and fixing new inner door of reduced size and varnishing complete as per our estimate	1	15	-
To extra for new linings to last door, lead lights in lieu of muffled glass upper			

panel, new ironmongery and architraves and draught excluder			
17 feet run 10x1½" RP ex bench (lining)			
18 feet run 3 x 1½" RP architrave, 18 feet run 3 x 1½" deal ditto	£	s.	d.
2 brass bow handles, 1 pair Cartlands spring hinges, 6" brass cabin hook, 6 yards draught excluder. Extra for lead lights and labour	2	5	3
To providing necessary labour, material and building up work to porch and constructing heating chamber on either side of porch			
100 mingle bricks, 750 pressed facing ditto, 150 red bricks, 210 plain tiles, 18 20 x 10 slates, 18 12 x 24 ditto, ¾ yard gravel, 12 bushels sand, ½ bushel lime, 5 7 feet sheets corrugated iron roofing, 7 yards felt 3 9 x 6 galvanised air bricks, 7' 6" super 3" deal, 3' 4" super 1" ditto, 2' 8" super 3" rough deal, 31' 6" super 1" matched boarding 16 feet run 3 x 4½" frame ex-bench, 3 feet run 3 x 4½" oak cill ditto, 16 feet run 1½" x 9 deal lining ditto, 34 feet run ¾" x 2 architrave ditto, 25 feet run deal fillet ditto.			
3. Carried Forward	95	10	4
25 feet super 1" ledges and braced deal doors ditto 2 pers. 18" Lee joints 2 galvanised deadlocks and labour	28	4	6
To providing and fixing heating apparatus as per Messrs P J Allen and Sons account £18-10-0; Add for profit and attendance £1-17-0; no.2 12 x 12 x 2½ fire bumpers £2-6-0	20	9	6
To casing beam across roof and upright posts in pitch pine, 26 feet run ¾" x 7 pitch pine, 52 feet run ¾" x 3 ditto, 25 feet run 1" x 7, 50 feet run 2½" x 1, 2lbs nails and labour	1	11	9
To taking out old seats, making good floor, carting seats from Orwell and repairing, fixing and twice varnishing same. To providing and fixing additional seats, altering rostrum and painting and decorating same, painting and distempering wall to porch			
Carting, 20 pints varnish, 2lbs size, 3 packets gold (unclear), 3lbs green oil, 6lbs colour, distemper, 4' 0" super 2" deal, 41' 6" super 1½" ditto, 1' 0" of super 1¼" deal, 60 feet super 1" deal, 8 feet super ½" deal, 3lbs nails, 3 dozen mixed screws, 10 feet run 3 ½" x 2½" oak, 5 feet run 1¼" x ¾" iron, and labour	22	9	10
To repairing old fence, labour			
To providing, fixing, painting, graining and varnishing notice board. 10 feet run 3 x 4 moulding ex-bench, 7' 6" run 1 x 4½" ditto, 6 x 3 x sup. 1" deal cross tongued ditto, 4 brass plates and screws, 3lbs colour, ½ pint varnish and labour	1	2	4
4. Carried Forward	169	12	3
To painting hot water pipes lead black, 5lbs black and labour		8	4
To clearing up, cleaning floors, windows etc., labour		10	1
To providing fillets and fixing down wider seat. 6 feet 1¾" deal, 1 dozen screws and labour		5	6
To providing and fixing new concrete granolithic step to entrance		10	8
4 bushels granite chips, 2 bushels cement and labour		3	9
To supplying and delivering one long arm			
	£ 171	10	7

Transcribed by John Crawforth, 5th January 2021 from copy of the original provided by Maurice Prové

